

City of Port Richey Dredging Project Schedule

3/28/2010

WO #	Task No.	Task	Start	Finish	Aug 2009	Sep 2009	Oct 2009	Nov 2009	Dec 2009	Jan 2010
3	1	Miller's Bayou - Opinion of Probable Cost	7/29/2009	2/23/2010						
	2	FDEP Teleconference and Correspondence	7/29/2009	7/30/2009						
4	1	Geotechnical Data Collection	8/25/2009	10/27/2009						
	2	Cotee River - Opinion of Probable Cost	10/13/2009	2/23/2010						
	3	North Bay Boulevard - Opinion of Probable Cost	10/13/2009	2/23/2010						
5	1	Dredged Material Management Area Permit Level Design	2/11/2010	4/22/2010						
	2	Agency Coordination and Permit Modifications	2/18/2010	9/19/2010						
	3	Community Education of Special Assessment District	10/16/2009	1/8/2011						
	4	Special Assessment District for Canal Dredging Program	8/20/2010	12/18/2010						
	5	Special Assessment District Ballot	12/11/2010	1/8/2011						
	6	Final Construction Documents	1/8/2011	2/19/2011						
	7	Bidding Assistance and Contractor Selection	2/12/2011	3/29/2011						
	8	Dredging Construction Administration Services	3/22/2011	9/18/2011						
	9	Dredging Construction Project Closeout and Certification	9/11/2011	10/2/2011						
	10	Project Management and Public Meetings	7/29/2009	10/2/2011						
6	1	North Bay Boulevard Channel Markers Permitting	3/18/2010	5/2/2010						
7	1	DMMA Sediment Chemistry Testing	3/25/2010	4/15/2010						
8	1	DMMA Sediment Chemistry Test Results Reporting	4/15/2010	4/22/2010						
9	1	Pithlachascotee River Bathymetric Survey	4/6/2010	4/27/2010						

WO #	Task No.	Task	Start	Finish	Feb 2010	Mar 2010	Apr 2010	May 2010	Jun 2010	Jul 2010
3	1	Miller's Bayou - Opinion of Probable Cost	7/29/2009	2/23/2010						
	2	FDEP Teleconference and Correspondence	7/29/2009	7/30/2009						
4	1	Geotechnical Data Collection	8/25/2009	10/27/2009						
	2	Cotee River - Opinion of Probable Cost	10/13/2009	2/23/2010						
	3	North Bay Boulevard - Opinion of Probable Cost	10/13/2009	2/23/2010						
5	1	Dredged Material Management Area Permit Level Design	2/11/2010	4/22/2010						
	2	Agency Coordination and Permit Modifications	2/18/2010	9/19/2010						
	3	Community Education of Special Assessment District	10/16/2009	1/8/2011						
	4	Special Assessment District for Canal Dredging Program	8/20/2010	12/18/2010						
	5	Special Assessment District Ballot	12/11/2010	1/8/2011						
	6	Final Construction Documents	1/8/2011	2/19/2011						
	7	Bidding Assistance and Contractor Selection	2/12/2011	3/29/2011						
	8	Dredging Construction Administration Services	3/22/2011	9/18/2011						
	9	Dredging Construction Project Closeout and Certification	9/11/2011	10/2/2011						
	10	Project Management and Public Meetings	7/29/2009	10/2/2011						
6	1	North Bay Boulevard Channel Markers Permitting	3/18/2010	5/2/2010						
7	1	DMMA Sediment Chemistry Testing	3/25/2010	4/15/2010						
8	1	DMMA Sediment Chemistry Test Results Reporting	4/15/2010	4/22/2010						
9	1	Pithlachascotee River Bathymetric Survey	4/6/2010	4/27/2010						

Notes:

- 1 Work Order #5 Task 1 will immediately follow Work Order #3 Task 1 completion (i.e. Miller's Bayou - Opinion of Probable Cost)
- 2 Work Order #5 Task 2 will immediately follow Work Order #5 Task 1 completion (i.e. Miller's Bayou - DMMA Permit Level Design)
- 3 Work Order #5 Task 2 schedule depends on State and Federal agency response which may require 4 - 6 mo. (This schedule indicates 6 mo.)
- 4 Work Order #5 Task 3 will run concurrently with Work Order #5 Task 1 through 5
- 5 Work Order #5 Task 6 through 9 will run sequentially
- 6 Work Order #5 Task 10 will occur throughout the project

City of Port Richey Dredging Project Schedule

3/28/2010

WO #	Task No.	Task	Start	Finish	Aug 2010	Sep 2010	Oct 2010	Nov 2010	Dec 2010	Jan 2011
3	1	Miller's Bayou - Opinion of Probable Cost	7/29/2009	2/23/2010						
	2	FDEP Teleconference and Correspondence	7/29/2009	7/30/2009						
4	1	Geotechnical Data Collection	8/25/2009	10/27/2009						
	2	Cotee River - Opinion of Probable Cost	10/13/2009	2/23/2010						
	3	North Bay Boulevard - Opinion of Probable Cost	10/13/2009	2/23/2010						
5	1	Dredged Material Management Area Permit Level Design	2/11/2010	4/22/2010						
	2	Agency Coordination and Permit Modifications	2/18/2010	9/19/2010						
	3	Community Education of Special Assessment District	10/16/2009	1/8/2011						
	4	Special Assessment District for Canal Dredging Program	8/20/2010	12/18/2010						
	5	Special Assessment District Ballot	12/11/2010	1/8/2011						
	6	Final Construction Documents	1/8/2011	2/19/2011						
	7	Bidding Assistance and Contractor Selection	2/12/2011	3/29/2011						
	8	Dredging Construction Administration Services	3/22/2011	9/18/2011						
	9	Dredging Construction Project Closeout and Certification	9/11/2011	10/2/2011						
	10	Project Management and Public Meetings	7/29/2009	10/2/2011						
6	1	North Bay Boulevard Channel Markers Permitting	3/18/2010	5/2/2010						
7	1	DMMA Sediment Chemistry Testing	3/25/2010	4/15/2010						
8	1	DMMA Sediment Chemistry Test Results Reporting	4/15/2010	4/22/2010						
9	1	Pithlachascotee River Bathymetric Survey	4/6/2010	4/27/2010						

WO #	Task No.	Task	Start	Finish	Feb 2011	Mar 2011	Apr 2011	May 2011	Jun 2011	Jul 2011
3	1	Miller's Bayou - Opinion of Probable Cost	7/29/2009	2/23/2010						
	2	FDEP Teleconference and Correspondence	7/29/2009	7/30/2009						
4	1	Geotechnical Data Collection	8/25/2009	10/27/2009						
	2	Cotee River - Opinion of Probable Cost	10/13/2009	2/23/2010						
	3	North Bay Boulevard - Opinion of Probable Cost	10/13/2009	2/23/2010						
5	1	Dredged Material Management Area Permit Level Design	2/11/2010	4/22/2010						
	2	Agency Coordination and Permit Modifications	2/18/2010	9/19/2010						
	3	Community Education of Special Assessment District	10/16/2009	1/8/2011						
	4	Special Assessment District for Canal Dredging Program	8/20/2010	12/18/2010						
	5	Special Assessment District Ballot	12/11/2010	1/8/2011						
	6	Final Construction Documents	1/8/2011	2/19/2011						
	7	Bidding Assistance and Contractor Selection	2/12/2011	3/29/2011						
	8	Dredging Construction Administration Services	3/22/2011	9/18/2011						
	9	Dredging Construction Project Closeout and Certification	9/11/2011	10/2/2011						
	10	Project Management and Public Meetings	7/29/2009	10/2/2011						
6	1	North Bay Boulevard Channel Markers Permitting	3/18/2010	5/2/2010						
7	1	DMMA Sediment Chemistry Testing	3/25/2010	4/15/2010						
8	1	DMMA Sediment Chemistry Test Results Reporting	4/15/2010	4/22/2010						
9	1	Pithlachascotee River Bathymetric Survey	4/6/2010	4/27/2010						

Notes:

- 1 Work Order #5 Task 1 will immediately follow Work Order #3 Task 1 completion (i.e. Miller's Bayou - Opinion of Probable Cost)
- 2 Work Order #5 Task 2 will immediately follow Work Order #5 Task 1 completion (i.e. Miller's Bayou - DMMA Permit Level Design)
- 3 Work Order #5 Task 2 schedule depends on State and Federal agency response which may require 4 - 6 mo. (This schedule indicates 6 mo.)
- 4 Work Order #5 Task 3 will run concurrently with Work Order #5 Task 1 through 5
- 5 Work Order #5 Task 6 through 9 will run sequentially
- 6 Work Order #5 Task 10 will occur throughout the project

City of Port Richey Dredging Project Schedule

3/28/2010

WO #	Task No.	Task	Start	Finish	Aug 2011	Sep 2011	Oct 2011	Nov 2011	Dec 2011	Jan 2012
3	1	Miller's Bayou - Opinion of Probable Cost	7/29/2009	2/23/2010						
	2	FDEP Teleconference and Correspondence	7/29/2009	7/30/2009						
4	1	Geotechnical Data Collection	8/25/2009	10/27/2009						
	2	Cotee River - Opinion of Probable Cost	10/13/2009	2/23/2010						
	3	North Bay Boulevard - Opinion of Probable Cost	10/13/2009	2/23/2010						
5	1	Dredged Material Management Area Permit Level Design	2/11/2010	4/22/2010						
	2	Agency Coordination and Permit Modifications	2/18/2010	9/19/2010						
	3	Community Education of Special Assessment District	10/16/2009	1/8/2011						
	4	Special Assessment District for Canal Dredging Program	8/20/2010	12/18/2010						
	5	Special Assessment District Ballot	12/11/2010	1/8/2011						
	6	Final Construction Documents	1/8/2011	2/19/2011						
	7	Bidding Assistance and Contractor Selection	2/12/2011	3/29/2011						
	8	Dredging Construction Administration Services	3/22/2011	9/18/2011						
	9	Dredging Construction Project Closeout and Certification	9/11/2011	10/2/2011						
	10	Project Management and Public Meetings	7/29/2009	10/2/2011						
6	1	North Bay Boulevard Channel Markers Permitting	3/18/2010	5/2/2010						
7	1	DMMA Sediment Chemistry Testing	3/25/2010	4/15/2010						
8	1	DMMA Sediment Chemistry Test Results Reporting	4/15/2010	4/22/2010						
9	1	Pithlachascotee River Bathymetric Survey	4/6/2010	4/27/2010						

Notes:

- 1 Work Order #5 Task 1 will immediately follow Work Order #3 Task 1 completion (i.e. Miller's Bayou - Opinion of Probable Cost)
- 2 Work Order #5 Task 2 will immediately follow Work Order #5 Task 1 completion (i.e. Miller's Bayou - DMMA Permit Level Design)
- 3 Work Order #5 Task 2 schedule depends on State and Federal agency response which may require 4 - 6 mo. (This schedule indicates 6 mo.)
- 4 Work Order #5 Task 3 will run concurrently with Work Order #5 Task 1 through 5
- 5 Work Order #5 Task 6 through 9 will run sequentially
- 6 Work Order #5 Task 10 will occur throughout the project